

TIP/WBS #	Description	Let/Start Date	Estimated Completion Date	Project Cost	Latest Milestone/Task Completed	Next Step	Comments	Project Lead
50791	Eden Roundabout @ Washington St and Bridge St	2/19/26	FY2027	\$4,900,000	complete utility relocations	to be advertised for letting Jan 28th	Planning and design activities underway. ROW Acquisition complete. <b>Util Relocations Underway.</b>	Suzana Matta
EB-5888	Construct sidewalk on SR 1747 (E. Stadium Drive) from SR 1962 (North Pierce Street) to Freedom Park in Eden	3/19/26	FY2027	\$1,600,000	Working toward construction authorization. Waiting on additional funds from	Execute change request once additional funds become available.	Planning and design activities Complete. <b>Utility relocations complete.</b> Final Plans Approved.	City of Eden/Alex Stankovic
EB-5891	Construct Multiuse path on US 220 Business from East Jackson Street in Mayodan to Mayo River State Park	5/28/26	FY2028	\$652,000	Project is receiving toll credits. Need to start project.		Planning and design activities underway. Toll Credit project.	Town of Mayodan/Alex Stankovic
BP7-R001	Replace Bridge #23 on US 29 Business over US 29 in Rockingham County	6/16/26	FY2028	\$1,605,000	ROW Acquisitions completed	Final Plans	Planning and design activities underway. <b>ROW Acquisition complete.</b> No utility conflicts.	Daniel Dagenhart
SS-6207BF	SR 2686 (Richardson Drive) at Sherwood Drive in Reidsville. Convert intersection to all way stop operation. Change existing overhead flasher 07-1940 to all red displays.	7/1/26	1/1/27	\$40,000	Signal plans received	Begin initial field installation of sign posts and pre-line markings.	Planning and design activities underway.	Dawn McPherson
SS-6207AV	NC 150 at SR 1155 (Ashley Road / SR 1146 (Camp Springs Road) east of Reidsville. Convert intersection to all way stop control. Revise existing overhead flasher to all red displays.	7/1/26	1/1/27	\$33,000	Signal plans received	Begin initial field installation of sign posts and pre-line markings.	Planning and design activities underway.	Dawn McPherson
HB-0035	SR 1535 (Price Road) Replace Bridge 780177 over Matrimony Creek in Eden.	7/21/26	FY2028	\$5,610,000	ROW complete.	Utility relocations in progress.	Planning and design activities underway. Scheduled to let in July	Emily Ferreira
BP7-R021	Remove Bridge #233 on SR 1964 (Mebane Bridge Road) in Rockingham County	10/27/26	FY2028	\$810,000	Drainage Design	Complete 65% plans	Planning and design activities underway. Possibly let in 2 phases. <b>65% plans pending.</b>	Daniel Dagenhart
50544	Install a left turn lane on US 158 at SR 2930 (Wendy Oak Road) in Rockingham County	3/4/27	FY2029	\$555,000	CFI Held	ROW Acquisitions	Planning and design activities underway. 25% plans complete. CFI Held.	Trung Nguyen
HS-24071	NC 14 between a point 1050 feet north of Cox Street to NC 87, north of Eden. Install rumble stripes.	3/18/27	Fall 2027	\$410,000	Not Started		Newly funded project. Planning and design activities to begin soon.	Trung Nguyen
BR-0141	Replace Bridge #123 on SR 2150 (River Road) over US 220/US 311 in Rockingham County	5/18/27	FY2031	\$4,510,000	Finalized CFI Plans		Planning and design activities underway	Daniel Dagenhart
BP7-R014	Replace Bridge #197 on SR 2308 (Bald Hill Loop) in Rockingham County	9/2/27	FY2029	\$1,250,000	ROW Acquisitions	Final Plans	Planning and design activities underway. <b>In ROW Acquisition. 95% complete.</b>	Daniel Dagenhart
BP7-R011	Replace Bridge #247 on SR 2582 (Rockingham Lake Road) in Rockingham County	9/3/27	FY2029	\$1,500,000	ROW Certified	Final Plans	Planning and design activities underway.	Daniel Dagenhart
BP7-R010	Replace Bridge #24 on SR 2371 (County Home Road) in Rockingham County	10/1/27	FY2029	\$880,000	ROW Certified	Final Plans	Planning and design activities underway.	Daniel Dagenhart
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in Yanceyville to Virginia State line	3/21/28	FY2031	\$28,340,000	working toward 25% plans and environmental document		Planning and design activities underway.	Suzana Matta

TIP/WBS #	Description	Let/Start Date	Estimated Completion Date	Project Cost	Latest Milestone/Task Completed	Next Step	Comments	Project Lead
B-6038	Replace Bridge #155 over Norfolk Southern Railway on NC 14/NC 87	8/15/28	FY2030	\$8,820,000	1- CFI meeting was held 10/01/2025. 2- ROW & Utility Funds released. 3- LOA scheduled to be sent 02/06/2026.	Submitting ROW	Planning and design activities underway	Sami Jasim
BP7-R022	Replace Bridge #257 on SR 2039 (Bethlehem Church Road) in Rockingham County	9/21/28	FY2031	\$1,020,000	25% plans complete		Planning and design activities underway - Plans @ 25%	Daniel Dagenhart
B-5729	Replace Bridge #134 over the Dan River in Eden on NC 700	7/17/29	FY2033	\$13,290,000	In ROW Acquisitions	Final Plans	Planning and design activities underway. CFI held. 65% plans complete. In ROW acquisitions-95% complete however	Nishant Shah
BP7-R024	Replace Bridge #172 on SR 1509 (Wray Road) in Rockingham County	9/20/29	FY2031	\$710,000			Planning and design activities underway	Daniel Dagenhart
BR-0165	Replace Bridge #13 on NC 119 over Reedy Fork Creek	1/15/30	FY2032	\$6,160,000	In ROW Acquisitions	Certify ROW	Planning and design activities underway	Emily Ferriera
R-5889A 48394.1.1 48394.2.3 48394.2.4 48394.3.2	US 29 from north of I-785 to NC 150. Upgrade corridor to Interstate Standards	6/18/30	FY2034	\$180,000,000	Preliminary Planning		PE funds approved 11/13/18. NTP scheduled 9/20/21. Includes U-5898 (NC 150 Interchange). Planning and design activities underway.	Suzana Matta
B-5734	Replace Bridge #60 over Moon Creek on NC 86 in Caswell County	7/16/30	FY2033	\$8,460,000	Planning and design activities underway	CE Doc Approval	Planning and design activities underway. CE document approval scheduled for Feb 2026	Emily Ferriera
B-5725	Replace Bridge #7 over Hyco Creek on SR 1710 (Grier's Church Road) in Caswell County	1/16/31	FY2033	\$1,730,000	Planning and design activities underway		Planning and design activities underway	Suzana Matta
R-5766 44659.1.1 44659.2.1 44659.2.2 44659.3.1	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) in Wentworth to US158/US29 Business (Freeway Drive) in <b>Reidsville</b>	10/18/33	FY2036	\$60,200,000	25% plans complete	Hydraulics design started	Planning and design underway - Public Meeting 3/23/23. 25% plans complete. Sections A,B, and C are combined.	Suzana Matta
R-5823 47095.1.1 47095.2.1 47098.3.1	Widening of NC 65/NC 68 from NC65 in Stokesdale (Southernmost intersection) to US 220/ Future I-73 in <b>Guilford/Rockingham Co.</b>	11/15/33	FY2036	\$40,124,000			Planning and design activities underway. Coordinate with R-2577C - Public Meeting Held 9/25/23	Nishant Shah
R-5889B 48394.1.1 48394.2.5 48394.2.6 48394.3.3	US 29 NC 150 to US 158 / NC 14 in <b>Reidsville</b> . Upgrade corridor to Interstate Standards	1/1/2040	Post Years	\$164,000,000	Not Funded		R-5889A Sister Project. Includes U-5898 (NC 150 Interchange). The B section is post years and not funded.	Suzana Matta
HS-2407N	NC 150. Forsyth County: Between SR 2037 (County Line Road) and Guilford County line (MP 21.044-28.955); Guilford County: Between Forsyth County line and 0.14 mile west of SR 4442 (Autumngate Drive) (MP 0.00-2.66), Between 0.10 mile east of SR 2279 (Sandylea Road) and SR 2115 (Deboe Road) (MP 4.742-8.35), and Between US 220 and Rockingham County line (MP 10.295-28.955); Rockingham County: Between Guilford County line and NC 87 (MP 0.0-3.0). Install rumble stripes. Forsyth (4%), Guilford (84%), Rockingham (12%)	TBD	TBD	\$1,740,000	Not Started		New Project	Trung Nguyen
HS-2407R	US 311 between SR 2141 (Young Road) and NC 14, south of Eden. Install rumble strips and 6-inch long life pavement markings.	TBD	TBD	\$660,000	Not Started		New Project	Trung Nguyen

TIP/WBS #	Description	Let/Start Date	Estimated Completion Date	Project Cost	Latest Milestone/Task Completed	Next Step	Comments	Project Lead
TBD	SR 1001 (Sandy Cross Road) at SR 2409 (Boyd Road) / SR 2410 (Irvin Farm Road), west of Reidsville. Convert intersection to all way stop operation. Simplify intersection and reduce conflict points by removing slip lane pavement in northwest quadrant.	TBD	TBD	\$75,000	Not Started		New Project	Trung Nguyen / Derek Dixon
TBD	US 220 at SR 1120 (Simpson Road), north of Stokesdale. Convert intersection from two way stop control and full median access to reduced conflict intersection. Construct channelized directional left turn/u-turns from US 220.	TBD	TBD	\$400,000	Not Started		New Project	Trung Nguyen / Derek Dixon
SS-6207BG 52091	SR 1914 (Oregon Hill Road) at SR 1925 (Worsham Mill Road) / SR 1980 (Mt Carmel Church Road), southeast of Eden. Convert to all way stop operation. Change existing overhead flasher 07-2111 displays to all red indications.	8/1/26	1/1/27	\$40,000	Awaiting signal plans from Signal Design.		New Project	Dawn McPherson

NCDOT DIVISION 7 PROJECTS IN PTRPO - UNDER CONSTRUCTION

Feb 2026

TIP# / CONTRACT#	Description	Start Date	Estimated Completion Date	Construction Cost	Latest CON Status	Contractor	Comments	Resident Engineer / Project Contact
C204762 BR-0069	BRIDGE #160001 OVER COUNTRY LINE CREEK ON US-158 / NC-86	8/21/2024	1/30/2027	\$6,523,842.76	62%	SMITH-ROWE, LLC	CASWELL - End Bent Construction on going. Winter weather pause.	Harris, Jacob B
C205103	10 SECTIONS OF SECONDARY ROADS	TBD	TBD	\$1,465,372.76	Not Started	SMITH-ROWE, LLC	CASWELL	Nordan, PE, James M
DG00641	TWENTY-FOUR SECONDARY ROADS	TBD	TBD	\$1,402,303.50	Not Started	WHITEHURST PAVING CO INC	CASWELL	Harris, Jacob B
DG00657	TWO PRIMARY AND ONE SECONDARY ROAD	7/22/2025	3/19/2026	\$3,810,505.17	94%	FSC II LLC DBA FRED SMITH COMPANY	CASWELL - Construction complete with only punch list items remaining.	Harris, Jacob B
DG00660 BO-2407A	VARIOUS LOCATIONS IN DIVISION 7 WITH POPULATIONS UNDER 5K	8/18/2025	4/30/2026	\$222,636.34	77%	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY LLC	CASWELL & ROCKINGHAM	Barber, Leland J
DG00665	ONE PRIMARY ROUTE IN CASWELL AND TWO PRIMARY ROUTES IN ORANGE CO	TBD	TBD	\$2,280,594.20	Not Started	SUNROCK INDUSTRIES LLC DBA CAROLINA SUNROCK LLC	CASWELL	Howell, Bobby J
DG00667	FIFTY-FIVE SECONDARY ROADS IN ALAMANCE AND TWO SECONDARY ROADS IN CASWELL COUNTY	5/4/2026	TBD	\$1,903,272.03	Not Started	WHITEHURST PAVING CO INC	CASWELL	Howell, Bobby J
C204769 BR-0077	REPLACE BRIDGE #61 OVER HOGAN'S CREEK ON NC 86	4/17/2023	11/26/2025	\$6,541,813.43	100%	SMITH-ROWE, LLC	CASWELL	Nordan, PE, James M
DG00595	FIFTY ONE SECONDARY ROADS	3/17/2025	11/6/2025	\$2,494,634.93	100%	RILEY PAVING INC	CASWELL	Howell, Bobby J
DG00602	BRIDGE NO. 117 OVER COUNTRY LINE CREEK ON SR 1780 (GATEWOOD ROAD)	2/18/2025	12/4/2025	\$681,486.94	100%	SMITH-ROWE, LLC	CASWELL	Harris, Jacob B
DG00618	US 158/NC 86 FROM EAST OF BARTLETT YANCEY HIGH SCHOOL TO PERSON COUNTY & 5 SECONDARY ROADS	3/17/2025	11/26/2025	\$2,746,802.75	100%	APAC ATLANTIC INC THOMPSON ARTHUR DIVISION	CASWELL	Harris, Jacob B
BR-0096	Replace Bridge #176 on SR 1700 (Fisher Hill Road) over NC 14/NC 87 in Rockingham County	1/20/26	FY2029	\$3,000,000	Not Started	TBD	ROCKINGHAM - Recently Let to Construction	TBD
C204793 BR-0041 BR-0043	BRIDGE 780001 OVER US-29 ON SR2817 AND BRIDGE 780151 OVER US-29 ON US-158	6/14/2023	7/10/2027	\$26,223,171.08	68%	W C ENGLISH INCORPORATED	ROCKINGHAM - Barnes St (BR-0041) Stage I const. complete, working on stage II const. US 158 (BR-0043) structure work complete pending punchlist items.	Harris, Jacob B
C204829 B-5716	BRIDGE #780140 OVER DAN RIVER ON SR-1138	11/20/2025	12/12/2028	\$12,940,823.60	3%	BLYTHE CONSTRUCTION INC	ROCKINGHAM - Clearing work has been completed.	Harris, PE, Jacob B
C204864 BR-0097	BRIDGE #780178 OVER US-29 ON SR 1929	10/14/2024	11/3/2026	\$3,977,080.25	90%	SMITH-ROWE, LLC	ROCKINGHAM - New structure construction. Demo of old existing structure pending for winter weather. Offsite detour will be used.	Harris, PE, Jacob B
C204929 BR-0093	BRIDGE #780035 OVER MAYO RIVER ON NC-770 AND SR 1395 (JANET ROAD) FROM US-220 TO NC-770.	8/14/2024	5/18/2026	\$4,901,614.24	96%	SMITH-ROWE, LLC	ROCKINGHAM - Construction is complete, Waiting on project acceptance.	Harris, PE, Jacob B

NCDOT DIVISION 7 PROJECTS IN PTRPO - UNDER CONSTRUCTION

Feb 2026

TIP# / CONTRACT#	Description	Start Date	Estimated Completion Date	Construction Cost	Latest CON Status	Contractor	Comments	Resident Engineer / Project Contact
DG00645	TWO PRIMARY AND TWO SECONDARY ROADS	6/16/2025	10/30/2026	\$4,321,244.53	29%	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	ROCKINGHAM - Mainline work for ICT 01 is complete. Other work has not started as of yet.	Harris, PE, Jacob B
DG00649	FORTY-NINE SECONDARY ROADS	6/24/2025	5/28/2026	\$1,608,989.26	4%	CAROLINA ROAD SOLUTIONS LLC	ROCKINGHAM	Harris, PE, Jacob B
DG00659 B-5722	BRIDGE NO. 277 OVER BIG BEAVER CREEK ISLAND ON SR 1169 (ISLAND DRIVE)	8/8/2025	6/15/2026	\$1,966,459.99	94%	SMITH-ROWE, LLC	ROCKINGHAM - Construction is complete, Waiting on project acceptance.	Harris, PE, Jacob B
DG00661	BRIDGE NO 18 OVER THE HAW RIVER ON SR 1002 (SCALESVILLE RD)	1/12/2026	TBD	\$1,057,566.20	Not Started	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	ROCKINGHAM	Barber, Leland J
DG00662	US 29 - 72" CROSSLINE PIPE CULVERT REHABILITATION NEAR A TRIBUTARY FOR LICK FORK CREEK	4/17/2025	4/30/2026	\$2,338,841.67	25%	SMITH-ROWE, LLC	ROCKINGHAM - Construction is complete, Contractor working on final punch list.	Harris, PE, Jacob B
DG00663 BP7-C001	EXISTING CULVERT ON SR 1785 (CHURCH ST)	8/14/2025	9/15/2026	\$2,279,670.50	32%	ATLANTIC CONTRACTING COMPANY LLC	ROCKINGHAM - Sanitary Sewer work complete. Storm drain work and water line work to resume as weather allows.	Harris, PE, Jacob B
DG00675	BRIDGE NO 280 OVER LITTLE TROUBLESOME CREEK ON SR 2670 (SOUTH SCALES STREET)	1/5/2026	12/18/2026	\$2,236,409.09	8%	MOUNTAIN CREEK CONTRACTORS INC	ROCKINGHAM - Culvert Construction to begin soon.	Harris, PE, Jacob B
C204393 BR-0044	REPLACE BRIDGE #168 OVER SMITH RIVER ON NC-14/NC-87	9/12/2022	12/30/2025	\$7,851,472.91	100%	W C ENGLISH INCORPORATED	ROCKINGHAM	Barber, Leland J
C204480 B-5737	REPLACE BRIDGE #108 ON NC-700 OVER US-311/NC-14/NC-87/NC-770	11/1/2022	11/26/2025	\$4,346,270.43	100%	SMITH-ROWE, LLC	ROCKINGHAM	Barber, Leland J
C204763 B-5721	BRIDGE #124 OVER MAYO RIVER IN MADISON SR-2177 (DAN VALLEY RD.)	8/14/2023	11/26/2025	\$4,219,674.85	100%	SMITH-ROWE, LLC	ROCKINGHAM	Barber, Leland J
C204876 BR-0095	BRIDGE #170 OVER US-220 ON SR 1360	7/11/2024	11/26/2025	\$3,101,275.90	100%	SMITH-ROWE, LLC	ROCKINGHAM	Harris, PE, Jacob B
DG00642	FOURTY-ONE SECONDARY ROADS	5/15/2025	12/15/2025	\$1,687,569.36	100%	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	ROCKINGHAM	Harris, PE, Jacob B