

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	9/20/23	9/30/25	\$200,000	Project approved by BOT and assigned. Construction underway. 97% complete.	Dawn McPherson
BR-0098	Replace Bridge #183 on US 29 Business over US 29 Bypass/Mayfield Road	10/21/25	FY2027	\$7,510,000	Planning and design activities underway. CFI scheduled for Aug. 7th.	Lindsay Crocker
17BP.7.R.139	Replace Bridge #18 on SR 1002 (Scalesville Road) over Haw River in Rockingham County	11/20/25	FY2027	\$1,600,000	Planning and design activities underway - Plans @ 90%	Daniel Dagenhart
BR-0141	Replace Bridge #123 on SR 2150 (River Road) over US 220/US 311 in Rockingham County	11/20/25	FY2030	\$4,510,000	Planning and design activities underway	Daniel Dagenhart
I-5898 46860.1.1 46860.2.1 46860.3.1	Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in Rockingham Co.	12/16/25	FY2028	\$25,275,000	Planning and design activities underway, ROW acquisition complete. Utility Reloc. Underway. Plans turned in for letting.	Brandon Green
BR-0155	Replace Bridge #163 on US 158 over Hogan's Creek in Rockingham County	12/16/25	FY2028	\$5,950,000	Planning and design activities underway. ROW underway. Plans turned in for letting.	Suzana Matta
BR-0096	Replace Bridge #176 on SR 1700 (Fisher Hill Road) over NC 14/NC 87 in Rockingham County	1/20/26	FY2029	\$3,000,000	Planning and design activities underway	Sara Sherman
50791	Eden Roundabout @ Washington St and Bridge St	2/19/26	FY2027	\$4,900,000	Planning and design activities underway. ROW Acquisition complete.	Brian Ketner

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
EB-5888	Construct sidewalk on SR 1747 (E. Stadium Drive) from SR 1962 (North Pierce Street) to Freedom Park in Eden	3/19/26	FY2027	\$1,600,000	Planning and design activities underway. Utility relocations underway. Final Plans Approved.	City of Eden/Alex Stankovic
EB-5891	Construct Multiuse path on US 220 Business from East Jackson Street in Mayodan to Mayo River State Park	5/28/26	FY2028	\$652,000	Planning and design activities pending. Express design underway to determine match cost. Possible Toll Credit project.	Town of Mayodan/Alex Stankovic
BP7-R001	Replace Bridge #23 on US 29 Business over US 29 in Rockingham County	6/16/26	FY2028	\$1,605,000	Planning and design activities underway.	Daniel Dagenhart
SS-6207AR 51644	NC 57 at NC 119, southeast of Milton. Convert intersection to all way stop traffic control. Change existing overhead flasher 07-1042 to all red displays.	7/1/26	TBD	\$40,000	Newly funded project. Planning and design activities to begin soon.	Dawn McPherson
HB-0035	SR 1535 (Price Road) Replace Bridge 780177 over Matrimony Creek in Eden.	7/21/26	FY2028	\$5,610,000	Planning and design activities underway	Sara Sherman
17BP.7.R.141	Replace Bridge #280 over Little Troublesome Creek on SR 2670 (S. Scales Street)	8/16/26	FY2027	\$1,900,000	Planning and design activities underway - awaiting to be funded	Daniel Dagenhart
BP7-R021	Remove Bridge #233 on SR 1964 (Mebane Bridge Road) in Rockingham County	10/27/26	FY2028	\$810,000	Planning and design activities underway. Possibly let in 2 phases.	Daniel Dagenhart
50544	Install a left turn lane on US 158 at SR 2930 (Wendy Oak Road) in Rockingham County	3/4/27	FY2029	\$555,000	Planning and design activities underway. 25% plans complete. CFI Held.	Trung Nguyen

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
HS-24071	NC 14 between a point 1050 feet north of Cox Street to NC 87, north of Eden. Install rumble stripes.	3/18/27	Fall 2027	\$410,000	Newly funded project. Planning and design activities to begin soon.	Trung Nguyen
BP7-R014	Replace Bridge #197 on SR 2308 (Bald Hill Loop) in Rockingham County	9/2/27	FY2029	\$1,250,000	Planning and design activities underway	Daniel Dagenhart
BP7-R011	Replace Bridge #247 on SR 2582 (Rockingham Lake Road) in Rockingham County	9/3/27	FY2029	\$1,500,000	Planning and design activities underway	Daniel Dagenhart
BP7-R010	Replace Bridge #24 on SR 2371 (County Home Road) in Rockingham County	10/1/27	FY2029	\$880,000	Planning and design activities underway	Daniel Dagenhart
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in Yanceyville to Virginia State line	3/21/28	FY2031	\$28,340,000	Planning and design activities underway.	Suzana Matta
B-6038	Replace Bridge #155 over Norfolk Southern Railway on NC 14/NC 87	8/15/28	FY2030	\$8,820,000	Planning and design activities underway	David Stutts
BP7-R022	Replace Bridge #257 on SR 2039 (Bethlehem Church Road) in Rockingham County	9/21/28	FY2031	\$1,020,000	Planning and design activities underway - Plans @ 25%	Daniel Dagenhart
B-5729	Replace Bridge #134 over the Dan River in Eden on NC 700	7/7/29	FY2033	\$13,290,000	Planning and design activities underway. CFI held. 65% plans complete.	Brandon Green

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
BP7-R024	Replace Bridge #172 on SR 1509 (Wray Road) in Rockingham County	9/20/29	FY2031	\$710,000	Planning and design activities underway	Daniel Dagenhart
BR-0165	Replace Bridge #13 on NC 119 over Reedy Fork Creek	1/15/30	FY2032	\$6,160,000	Planning and design activities underway	Jennifer Hernandez
R-5889A 48394.1.1 48394.2.3 48394.2.4 48394.3.2	US 29 from north of I-785 to NC 150. Upgrade corridor to Interstate Standards	6/18/30	FY2034	\$180,000,000	PE funds approved 11/13/18, NTP scheduled 9/20/21, Includes U-5898 (NC 150 Interchange). Planning and design activities underway.	Brandon Green
B-5734	Replace Bridge #60 over Moon Creek on NC 86 in Caswell County	7/16/30	FY2033	\$8,460,000	Planning and design activities underway	Jennifer Hernandez
B-5725	Replace Bridge #7 over Hyco Creek on SR 1710 (Grier's Church Road) in Caswell County	1/16/31	FY2033	\$1,730,000	Planning and design activities underway	Suzana Matta
R-5766 44659.1.1 44659.2.1 44659.2.2 44659.3.1	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) in Wentworth to US158/US29 Business (Freeway Drive) in Reidsville	10/18/33	FY2036	\$60,200,000	Planning and design underway - Public Meeting 3/23/23. 25% plans complete. Sections A,B, and C are combined.	Suzana Matta
R-5823 47095.1.1 47095.2.1 47098.3.1	Widening of NC 65/NC 68 from NC65 in Stokesdale (Southernmost intersection) to US 220/ Future I-73 in Guilford/Rockingham Co.	11/15/33	FY2036	\$40,124,000	Planning and design activities underway, Coordinate with R-2577C - Public Meeting Held 9/25/23	Brandon Green
R-5889B 48394.1.1 48394.2.5 48394.2.6 48394.3.3	US 29 NC 150 to US 158 / NC 14 in Reidsville . Upgrade corridor to Interstate Standards	1/1/2040	Post Years	\$164,000,000	PE funds approved 11/13/18, NTP scheduled 9/20/21, Includes U-5898 (NC 150 Interchange). The B section is post years.	Brandon Green

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-6207BF	SR 2686 (Richardson Drive) at Sherwood Drive in Reidsville. Convert intersection to all way stop operation. Change existing overhead flasher 07-1940 to all red displays.	TBD	TBD	\$40,000	Planning and design activities underway.	Dawn McPherson
SS-6207AV	NC 150 at SR 1155 (Ashley Road / SR 1146 (Camp Springs Road) east of Reidsville. Convert intersection to all way stop control. Revise existing overhead flasher to all red displays.	TBD	TBD	\$33,000	Planning and design activities underway.	Dawn McPherson

North Carolina Department of Transportation

10/6/2025

Active Projects Under Construction - Rockingham Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204393	BR-0044	REPLACE BRIDGE #168 OVER SMITH RIVER ON NC-14/NC-87	W C ENGLISH INCORPORATED	Julian, Jason R	\$7,851,472.91	8/29/2022	12/28/2024	9/12/2022	10/31/2025	100	99.75
C204480	B-5737	REPLACE BRIDGE #108 ON NC-700 OVER US-311/NC-14/NC-87/NC-770	SMITH-ROWE, LLC	Julian, Jason R	\$4,346,270.43	6/1/2022	2/28/2024	11/1/2022	12/22/2025	99	96.78
C204763	B-5721	BRIDGE #124 OVER MAYO RIVER IN MADISONON SR-2177 (DAN VALLEY RD.)	SMITH-ROWE, LLC	Julian, Jason R	\$4,219,674.85	6/26/2023	4/13/2025	8/14/2023	10/31/2025	100	96.13
C204793	BR-0041 BR-0043	BRIDGE 780001 OVER US-29 ON SR2817 AND BRIDGE 780151 OVER US-29 ON US-158	W C ENGLISH INCORPORATED	Julian, Jason R	\$26,223,171.08	5/31/2023	5/14/2027	6/14/2023	6/25/2027	64	57.44
C204864	BR-0097	BRIDGE #780178 OVER US-29 ON SR 1929	SMITH-ROWE, LLC	Hayes, PE, Meridith D	\$3,977,080.25	9/30/2024	10/28/2026	10/14/2024	10/29/2026	51	62.54
C204876	BR-0095	BRIDGE #170 OVER US-220 ON SR 1360	SMITH-ROWE, LLC	Hayes, PE, Meridith D	\$3,101,275.90	7/1/2024	2/11/2026	7/11/2024	2/15/2026	86	90.95
C204929	BR-0093	BRIDGE #780035 OVER MAYO RIVER ON NC-770 AND SR 1395 (JANET ROAD) FROM US-220 TO NC-770.	SMITH-ROWE, LLC	Hayes, PE, Meridith D	\$4,901,614.24	7/29/2024	5/14/2026	8/14/2024	5/14/2026	55	82.39
DG00625		NC 14 FROM APPROX .290 SOUTH OF SR 1985 (WILSON ROAD) TO SR 2038 (QUAIL LOOP)	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Hayes, PE, Meridith D	\$2,098,249.57	3/15/2024	9/15/2025	5/29/2025	9/26/2025	100	100
DG00642		FOURTY-ONE SECONDARY ROADS	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Harris, PE, Jacob B	\$1,687,569.36	10/16/2024	4/16/2026	5/15/2025	10/31/2025	100	96.4
DG00645		TWO PRIMARY AND TWO SECONDARY ROADS	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Harris, PE, Jacob B	\$4,321,244.53	4/30/2025	10/30/2026	6/16/2025	10/30/2026	63	26.5
DG00649		FORTY-NINE SECONDARY ROADS	CAROLINA ROAD SOLUTIONS LLC	Harris, PE, Jacob B	\$1,608,989.26	5/28/2025	5/28/2026	6/24/2025			
DG00659	B-5722	BRIDGE NO. 277 OVER BIG BEAVER CREEK ISLAND ON SR 1169 (ISLAND DRIVE)	SMITH-ROWE, LLC	Harris, PE, Jacob B	\$1,966,459.99	7/21/2025	6/15/2026	8/8/2025	4/30/2026	80	73.09
DG00662		US 29 - 72" CROSSLINE PIPE CULVERT REHABILITATION NEAR A TRIBUTARY FOR LICK FORK CREEK	SMITH-ROWE, LLC	Harris, PE, Jacob B	\$2,338,841.67	4/16/2025	4/30/2026	4/17/2025	4/30/2026	5	8.06
DG00663	BP7-C001	EXISTING CULVERT ON SR 1785 (CHURCH ST)	ATLANTIC CONTRACTING COMPANY LLC	Harris, PE, Jacob B	\$2,279,670.50	7/21/2025	5/4/2026	8/14/2025			

North Carolina Department of Transportation

10/6/2025

Active Projects Under Construction - Caswell Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204762	BR-0069	BRIDGE #160001 OVER COUNTRY LINE CREEK ON US-158 / NC-86	SMITH-ROWE, LLC	Harris, Jacob B	\$6,523,842.76	7/8/2024	12/12/2026	8/21/2024	1/30/2027	40	43.81
C204769	BR-0070	REPLACE BRIDGE #61 OVER HOGAN'S CREEK ON NC 86	SMITH-ROWE, LLC	Nordan, PE, James M	\$6,541,813.43	2/27/2023	5/14/2025	4/17/2023	10/31/2025	100	99.99
DG00595		FIFTY ONE SECONDARY ROADS	RILEY PAVING INC	Howell, Bobby J	\$2,494,634.93	4/8/2024	10/8/2025	3/17/2025	10/31/2025	93.08	92.15
DG00602		BRIDGE NO. 117 OVER COUNTRY LINE CREEK ON SR 1780 (GATEWOOD ROAD)	SMITH-ROWE, LLC	Harris, Jacob B	\$681,486.94	2/3/2025	11/30/2025	2/18/2025	12/3/2025	99	94.18
DG00618		US 158/NC 86 FROM EAST OF BARTLETT YANCEY HIGH SCHOOL TO PERSON COUNTY & 5 SECONDARY ROADS	APAC ATLANTIC INC THOMPSON ARTHUR DIVISION	Harris, Jacob B	\$2,746,802.75	3/15/2025	9/15/2025	3/17/2025	10/31/2025	90	72.18
DG00641		TWENTY-FOUR SECONDARY ROADS	WHITEHURST PAVING CO INC	Harris, Jacob B	\$1,402,303.50	11/13/2024	5/13/2026				
DG00657		TWO PRIMARY AND ONE SECONDARY ROAD	FSC II LLC DBA FRED SMITH COMPANY	Harris, Jacob B	\$3,810,505.17	3/19/2025	3/19/2026	7/22/2025	3/19/2026	30	43.56
DG00660	BO-2407A	VARIOUS LOCATIONS IN DIVISION 7 WITH POPULATIONS UNDER 5K	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY LLC	Howell, Bobby J	\$222,636.34	7/16/2025	4/30/2026	8/18/2025	4/30/2026	80	73.09