

**NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
W-5707G 44853.1.7 44853.2.7 44853.3.7	Traffic Signal installation at the intersection of US 158 and SR 2351 (Witty Road) west of <b>Reidsville</b>	5/24/18	Summer 2018	\$100,000	Signal plans complete, construction pending	Dawn McPherson
R-5704 46376.1.1 46376.2.1 46376.3.1	Intersection improvements at NC 87 and SR 1998 (Wentworth Street) / SR1001 (Sandy Cross Road) in <b>Rockingham Co.</b>	6/21/18	FY2020	\$775,000	ROW acquisition - 95% complete	Chad Reimakoski
47753	Widening (2') and Resurfacing on NC 150 from NC87 in Rockingham Co. to US 158 in <b>Caswell Co.</b>	07/19/18	Nov. 2019	\$1,345,011	Design activities underway	Derek Dixon
47724	Traffic Signal installation at the intersection of US 158/NC 62/NC 86 and US 158/NC 86 in <b>Yanceyville</b>	10/18/18	Fall 2018	\$110,000	Planning and design activities underway	Dawn McPherson
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in <b>Yanceyville</b> to Virginia State line	4/18/19	FY 2021	\$1,000,000	Planning and design activities underway	Brian Ketner
I-5898 46860.1.1 46860.2.1 46860.3.1	Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in <b>Rockingham Co.</b>	12/17/19	FY2022	\$2,205,000	Planning and design activities underway	Brian Ketner
U-5893 44704.1.1 44704.2.1 44704.3.1	Intersection improvements at US311/NC 14 (South Van Buren Rd.) and SR 2066 (Kings Highway) in <b>Eden</b> . Convert at-grade intersection to interchange.	1/21/20	FY2022	\$7,230,000	Planning and design activities underway	Brian Ketner
W-5707H 44853.1.8 44853.2.8 44853.3.8	Safety improvements at the intersection of NC 87 and SR 1144 (Browns Chapel Road) and SR 1142 (Brown Road)	7/16/20	FY2021	\$520,000	PE funding approved April 2018	Chris Smitherman
B-5721 45677.1.1 45677.2.1 45677.3.1	Replace Bridge #124 over Mayo River on SR 2177 (Dan Valley Road) in <b>Madison</b>	01/19/22	FY2023	\$3,750,000	PE funding scheduled 2/1/20	Kevin Fischer

**NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
R-5766A 44659.1.2 44659.2.3 44659.3.2	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) to SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) in <b>Wentworth</b>	6/21/22	FY 2024	\$2,050,000	Planning and design activities underway	Chad Reimakoski
R-5766B 44659.1.3 44659.2.4 44659.3.3	Improvements on NC 65/NC 87 from SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) to SR 2413 (Vance Street Extension) in <b>Wentworth</b>	6/21/22	FY 2024	\$2,103,000	Planning and design activities underway	Chad Reimakoski
R-5823 47095.1.1 47095.2.1 47095.3.1	NC 65/ NC 68 Widening from NC 65 in <b>Stokesdale</b> (Southernmost Intersection) to US 220/Future I-73 in <b>Rockingham Co.</b>	5/16/23	FY2025	\$23,048,000	Planning and design activities underway	Chris Smitherman



## North Carolina Department of Transportation

### Active Projects Under Construction - Rockingham Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C200800	R-2309AB	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	04/30/2018	98.90	83.34
	R-2413C	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	04/30/2018	98.90	83.34
C203645	R-2413CA	US-220/FUTURE I-73 AT NC-68 - CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	BRANCH CIVIL INC	Lorenz, PE, Kris	\$11,401,065.40	07/27/2015	05/15/2017	09/21/2015	03/30/2018	96.70	90.34
C203802	B-5343	REPLACE BRIDGE #169 OVER CASCADE CREEK ON US-311/NC-770.	R.E. BURNS & SONS CO., INC.	Julian, Jason R	\$1,021,532.85	04/27/2017	01/01/2019	04/27/2017	01/01/2019	65.00	90.99
C203945	B-4964	REPLACE BRIDGE #85 OVER SOUTHERN RAILROAD ON SR-2600 (MIZPAH CHURCH ROAD).	SMITH-ROWE, LLC	Julian, Jason R	\$1,978,225.30	09/25/2017	04/30/2019	01/22/2018	04/30/2019	20.00	5.85
DG00342		REPLACE BRIDGE NO. 171 OVER BUFFALO CREEK ON SR 1515 (SNEAD ROAD)	SMITH-ROWE, LLC	Julian, Jason R	\$695,955.20	04/03/2017	02/04/2018	06/21/2017	03/06/2018	100.00	100.00
DG00365		RESURFACE 23 SECONDARY ROADS & 1 PRIMARY ROAD	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,591,246.49	06/19/2017	11/01/2018	09/22/2017	11/01/2018	58.00	46.10
DG00368		REPLACE SR 2427 (BENJA ROAD) BRIDGE #7 OVER BENJA CREEK	SMITH-ROWE, LLC	Julian, Jason R	\$523,911.80	06/19/2017	03/19/2018	09/06/2017	08/24/2018	100.00	99.81
DG00370		RESURFACE 11 SECONDARY ROADS IN GUILFORD CO AND 1 SECONDARY ROAD SR 2427 IN ROCKINGHAM CO	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Ingram, PE, J. Paul	\$1,245,040.11	07/05/2017	06/29/2018	09/25/2017	06/29/2018	29.00	44.63
DG00380		RESURFACE 3 SECONDARY ROADS	SLURRY PAVERS INC	Julian, Jason R	\$682,851.76	07/05/2017	10/13/2017	09/13/2017	10/13/2017	100.00	100.00
DG00384	R-5787A	ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNITES	ATLANTIC CONTRACTING COMPANY, INC.	Julian, Jason R	\$174,894.00	07/24/2017	03/28/2019	01/09/2018	03/28/2019	47.00	80.71
DG00385	R-5787D	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS IN EDEN AND REIDSVILLE	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Julian, Jason R	\$75,615.00	07/24/2017	03/28/2019	11/15/2017	03/28/2019	20.00	19.10
DG00389		AST RE-TREATMENT	BLYTHE CONSTRUCTION INC	Julian, Jason R	\$1,241,866.36	04/02/2018	10/12/2018				
DG00394		REPLACE BRIDGE # 248 ON SR 2009 (CAMP DAN VALLEY ROAD) OVER CARROLL CREEK	HAYMES BROTHERS, INC.	Julian, Jason R	\$496,429.25	10/09/2017	07/05/2018	10/09/2017	07/05/2018	95.00	75.51
DG00397		REPLACE BRIDGE # 39 ON SR 2316 (BETHANY RD) OVER JACOBS CK.	SMITH-ROWE, LLC	Julian, Jason R	\$1,254,166.47	12/12/2017	11/06/2018	12/12/2017	11/06/2018	35.00	57.32
DG00401		RESURFACE US 29 FROM PROJECT U-2525B NORTHERN LIMITS (APRIL LANE) TO NORTH OF GUILFORD-ROCKINGHAM COUNTY LINE	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Lorenz, PE, Kris	\$2,569,232.46	07/09/2018	11/01/2019				
DG00402		RESURFACE 27 SECONDARY ROADS	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$3,647,684.41	07/09/2018	11/01/2019				



# North Carolina Department of Transportation

## Active Projects Under Construction - Rockingham Co.

---

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00409		RESURFACE NC 87, US 29 BUS, US 220 BUS	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,849,799.10	04/02/2018	11/02/2018				



## North Carolina Department of Transportation

### Active Projects Under Construction - Caswell Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00332	W-5601 IF	I-85 GUARDRAIL END TERMINAL UPGRADES	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	09/05/2017	05/01/2017			
DG00376		RESURFACE NC 86 FROM 165' NORTH OF ORANGE CO. LINE TO BRIDGE 400' S. OF SR 1786 (NICKS RD) & SR 1100 (KERR'S CHAPEL RD)	CAROLINA SUNROCK LLC	Julian, Jason R	\$1,740,232.89	07/05/2017	11/01/2018				
DG00377		RESURFACE NC 86 FROM US 158 TO VA/NC STATE LINE, NC 700 FROM 1215'+/- W. OF US 29 TO US 29, AND SR 1360 (SHADY GROVE RD.)	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,627,607.28	07/05/2017	11/01/2018				
DG00380		RESURFACE 3 SECONDARY ROADS	SLURRY PAVERS INC	Julian, Jason R	\$682,851.76	07/05/2017	10/13/2017	09/13/2017	10/13/2017	100.00	100.00
DG00384	R-5787A	ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNTIES	ATLANTIC CONTRACTING COMPANY, INC.	Julian, Jason R	\$174,894.00	07/24/2017	03/28/2019	01/09/2018	03/28/2019	47.00	80.71
DG00404		RESURFACE NC 57, NC 86, SR 1370 (ROCK QUARRY RD) SR 1554 (YARBOUROUGHS MILL RD)	CAROLINA SUNROCK LLC	Julian, Jason R	\$2,170,162.43	07/09/2018	11/01/2019				