

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
R-5704 46376.1.1 46376.2.1 46376.3.1	Intersection improvements at NC 87 and SR 1998 (Wentworth Street) / SR1001 (Sandy Cross Road) in Rockingham Co.	6/21/18	FY2020	\$1,917,980	R/W certified, Project let and awarded to Triangle Grading and Paving	Chad Reimakoski
47753 2019CPT.07.08 .101171	Widening (2') and Resurfacing on NC 150 from NC87 in Rockingham Co. to US 158 in Caswell Co.	06/21/18	Nov. 2019	\$2,718,396	Project let and awarded to Sharpe Brothers	Derek Dixon
47724	Traffic signal installation at the intersection of US 158/NC 62/NC 86 and US 158/NC 86 in Yanceyville	10/18/18	Fall 2018	\$110,000	Signal plans complete	Dawn McPherson
48166 R-5787AB	Install pedestrian crossing, flashers, new sidewalk, and repair & replace existing sidewalk along and across NC-57 (Broad St) and SR 1614 (Fairview Dr) to provide ADA compliance in Milton	11/15/18	Fall 2018	\$100,000	Funds approved 6/28/18, environmental consultation pending	Chad Reimakoski
SS-4907CG 48253.1.1 48253.2.1 48253.3.1	Traffic signal installation at the intersection of US 158 at SR 2422 (Monroeton Road)/SR 2426 (Cunningham Mill Road) southwest of Reidsville . Trim tree limbs overhanging the roadway on the eastbound US 158 approach.	Mar. 2019	Jun. 2019	\$110,000	Construction funds scheduled for September 2018	Dawn McPherson
SM-5707C 48268.1.1 48268.2.1 48268.3.1	Traffic signal improvements at the intersection of SR 2670 (Scales Street) at SR 2687 (Harrison Street) in Reidsville . Install FYA (Permissive only to FYA Permissive) on SR 2687 (Harrison Street) approaches. and add FYA Protected-Permissive Left turn phase to SR 2670 (Scales Street) approaches. Use bi-modal heads to minimize utility relocation	Mar. 2019	Apr. 2019	\$80,000	Construction funds scheduled for September 2018	Dawn McPherson
AV-5852 47205.1.1 47205.3.1	Rockingham County Airport - extend runway to 5500 feet	03/25/19	FY2020	\$1,872,000	PE funds approved 8/7/2018	Rachel Bingham
W-5707G 44853.1.7 44853.2.7 44853.3.7	Traffic Signal installation at the intersection of US 158 and SR 2351 (Witty Road) west of Reidsville	4/15/19	Summer 2019	\$100,000	Signal plans complete, R/W pending	Dawn McPherson

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
I-5898 46860.1.1 46860.2.1 46860.3.1	Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in Rockingham Co.	12/17/19	FY2022	\$2,205,000	Planning and design activities underway	Brian Ketner
U-5893 44704.1.1 44704.2.1 44704.3.1	Intersection improvements at US311/NC 14 (South Van Buren Rd.) and SR 2066 (Kings Highway) in Eden . Convert at-grade intersection to interchange.	1/21/20	FY2022	\$7,230,000	Planning and design activities underway	Brian Ketner
W-5707H 44853.1.8 44853.2.8 44853.3.8	Safety improvements at the intersection of NC 87 and SR 1144 (Browns Chapel Road) and SR 1142 (Brown Road)	7/16/20	FY2021	\$520,000	PE funding approved April 2018	Chad Reimakoski
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in Yanceyville to Virginia State line	8/17/21	FY 2023	\$1,000,000	Planning and design activities underway	Brian Ketner
B-5721 45677.1.1 45677.2.1 45677.3.1	Replace Bridge #124 over Mayo River on SR 2177 (Dan Valley Road) in Madison	01/19/22	FY2023	\$3,750,000	PE funding scheduled 2/1/20	Kevin Fischer
R-5766A 44659.1.2 44659.2.3 44659.3.2	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) to SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) in Wentworth	6/21/22	FY 2024	\$2,050,000	Planning and design activities underway	Chad Reimakoski
R-5766B 44659.1.3 44659.2.4 44659.3.3	Improvements on NC 65/NC 87 from SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) to SR 2413 (Vance Street Extension) in Wentworth	6/21/22	FY 2024	\$2,103,000	Planning and design activities underway	Chad Reimakoski
R-5823 47095.1.1 47095.2.1 47098.3.1	Widening of NC 65/NC 68 from NC65 in Stokesdale (Southernmost intersection) to US 220/ Future I-73 in Rockingham Co.	5/16/23	FY2025	\$23,048,000	Planning and design activities underway, coord. w/R-2577C	Jennifer Evans



North Carolina Department of Transportation

Active Projects Under Construction - Rockingham Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C200800	R-2309AB	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	07/31/2018	98.20	84.76
	R-2413C	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	07/31/2018	98.20	84.76
C203645	R-2413CA	US-220/FUTURE I-73 AT NC-68 - CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	BRANCH CIVIL INC	Lorenz, PE, Kris	\$11,401,065.40	07/27/2015	05/15/2017	09/21/2015	07/31/2018	100.00	90.52
C203945	B-4964	REPLACE BRIDGE #85 OVER SOUTHERN RAILROAD ON SR-2600 (MIZPAH CHURCH ROAD).	SMITH-ROWE, LLC	Julian, Jason R	\$1,978,225.30	09/25/2017	04/30/2019	01/22/2018	04/30/2019	55.00	30.14
C204092		RESURFACE US-29 FROM US-158 TO CASWELL COUNTY LINE.	SHARPE BROTHERS A DIVISION OF VECELLIO & GROGAN INC	Julian, Jason R	\$4,979,513.03	07/09/2018	11/01/2019	07/05/2018	11/01/2019	5.00	35.84
C204101	B-5352	REPLACE BRIDGE #131 OVER NORFOLK SOUTHERN RAILROAD ON US-220 NBL.	SMITH-ROWE, LLC	Julian, Jason R	\$3,662,676.81	06/25/2018	04/12/2020	07/23/2018			
DG00365		RESURFACE 23 SECONDARY ROADS & 1 PRIMARY ROAD	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,591,246.49	06/19/2017	11/01/2018	09/22/2017	11/01/2018	80.00	99.95
DG00384	R-5787A	ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNTIES	ATLANTIC CONTRACTING COMPANY, INC.	Julian, Jason R	\$174,894.00	07/24/2017	03/28/2019	01/09/2018	03/28/2019	47.00	80.71
DG00385	R-5787D	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS IN EDEN AND REIDSVILLE	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Julian, Jason R	\$75,615.00	07/24/2017	03/28/2019	11/15/2017	09/22/2018	100.00	100.00
DG00389		AST RE-TREATMENT	BLYTHE CONSTRUCTION INC	Julian, Jason R	\$1,241,866.36	04/02/2018	10/12/2018	03/26/2018	08/15/2018	100.00	98.57
DG00397		REPLACE BRIDGE # 39 ON SR 2316 (BETHANY ROAD) OVER JACOBS CK.	SMITH-ROWE, LLC	Julian, Jason R	\$1,254,166.47	12/12/2017	11/06/2018	12/12/2017	11/06/2018	100.00	99.92
DG00401		RESURFACE US 29 FROM PROJECT U-2525B NORTHERN LIMITS (APRIL LANE) TO NORTH OF GUILFORD-ROCKINGHAM COUNTY LINE	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Lorenz, PE, Kris	\$2,569,232.46	07/09/2018	11/01/2019				
DG00402		RESURFACE 27 SECONDARY ROADS	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$3,647,684.41	07/09/2018	11/01/2019				
DG00408		REPLACE BRIDGE # 283 ON SR 2686 (RICHARDSON DRIVE) OVER LITTLE TROUBLESOME CREEK	SMITH-ROWE, LLC	Julian, Jason R	\$567,813.36	05/14/2018	02/17/2019	05/07/2018	02/17/2019	75.00	66.59
DG00409		RESURFACE NC 87, US 29 BUS, US 220 BUS	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,849,799.10	04/02/2018	11/02/2018				
DG00416	B-5715	REPLACE BRIDGE #17 ON SR 2351 (WITTY RD) OVER HAW RIVER	NATIONAL BRIDGE BUILDERS LLC	Julian, Jason R	\$926,120.58	04/22/2018	04/20/2019	05/09/2018	04/20/2019	32.00	48.49



North Carolina Department of Transportation

Active Projects Under Construction - Rockingham Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00418		REPLACE CONCRETE CURB AND ISLANDS AT US 29 BUSINESS AND US 158/NC 14 INTERCHANGE	ATLANTIC CONTRACTING COMPANY, INC.	Julian, Jason R	\$594,790.00	03/19/2018	06/19/2018	04/13/2018	07/31/2018	100.00	99.85
DG00430		REPLACE BRIDGE #30 ON US 311/ US 220 BUS. OVER THE DAN RIVER, NORFOLK SOUTHERN R/R AND S. WATER STREET	PROSHOT CONCRETE INC	Snell, PE, William H	\$2,575,269.30	05/21/2018	05/20/2019				
DG00440		PCC OVERLAY AND JOINT REPAIR ON BRIDGE #111 ON NC 770, BRIDGE #112 ON NC 704 AND BRIDGE #127 ON SR 2647	THE TRUESDELL CORPORATION	Julian, Jason R	\$808,808.00	05/21/2018	06/30/2018	05/30/2018	06/28/2018	100.00	100.00
DG00455		WIDENING AND RESURFACING NC 150 FROM US 158 TO THE ROCKINGHAM CO LINE AND FROM THE ROCKINGHAM CO LINE TO NC 87	SHARPE BROTHERS A DIVISION OF VECELLIO & GROGAN INC	Julian, Jason R	\$2,718,396.97	07/09/2018	11/01/2019				



North Carolina Department of Transportation

Active Projects Under Construction - Caswell Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00332	W-5601 IF	I-85 GUARDRAIL END TERMINAL UPGRADES	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	09/05/2017	05/01/2017	09/05/2018	100.00	100.00
DG00376		RESURFACE NC 86 FROM 165' NORTH OF ORANGE CO. LINE TO BRIDGE 400' S. OF SR 1786 (NICKS RD) & SR 1100 (KERR'S CHAPEL RD)	CAROLINA SUNROCK LLC	Julian, Jason R	\$1,740,232.89	07/05/2017	11/01/2018	07/03/2018			
DG00377		RESURFACE NC 86 FROM US 158 TO VA/NC STATE LINE, NC 700 FROM 1215'+/- W. OF US 29 TO US 29, AND SR 1360 (SHADY GROVE RD.)	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,627,607.28	07/05/2017	11/01/2018	06/20/2018	11/01/2018	40.00	61.71
DG00381		RESURFACE 15 SECONDARY ROADS	WHITEHURST PAVING CO INC	Julian, Jason R	\$762,241.68	04/30/2018	10/12/2018	07/24/2018			
DG00384	R-5787A	ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNITIES	ATLANTIC CONTRACTING COMPANY, INC.	Julian, Jason R	\$174,894.00	07/24/2017	03/28/2019	01/09/2018	03/28/2019	47.00	80.71
DG00404		RESURFACE NC 57, NC 86, SR 1370 (ROCK QUARRY RD) SR 1554 (YARBOUROUGHS MILL RD)	CAROLINA SUNROCK LLC	Julian, Jason R	\$2,170,162.43	07/09/2018	11/01/2019	06/29/2018	11/01/2018	22.00	40.80
DG00438		REPLACE PIPE ON NC 119 0.6 MILES SOUTH OF SR 1765 (HUFFINES RD/PROSPECT CH RD)	CHATHAM CIVIL CONTRACTING LLC	Kirkman, PE, Christopher D	\$210,000.00	06/01/2018	02/23/2019	07/20/2018	02/23/2019	41.00	40.50
DG00455		WIDENING AND RESURFACING NC 150 FROM US 158 TO THE ROCKINGHAM CO LINE AND FROM THE ROCKINGHAM CO LINE TO NC 87	SHARPE BROTHERS A DIVISION OF VECELLIO & GROGAN INC	Julian, Jason R	\$2,718,396.97	07/09/2018	11/01/2019				