

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
48166 R-5787AB	Install pedestrian crossing, flashers, new sidewalk, and repair & replace existing sidewalk along and across NC-57 (Broad St) and SR 1614 (Fairview Dr) to provide ADA compliance in Milton	11/01/18	Fall 2018	\$100,000	Project let and awarded	Chad Reimakoski
47724	Traffic signal installation at the intersection of US 158/NC 62/NC 86 and US 158/NC 86 in Yanceyville	12/18/18	Fall 2018	\$110,000	Signal plans complete, construction schedule pending contractor crew availability	Dawn McPherson
SS-4907CG 48253.1.1 48253.2.1 48253.3.1	Traffic signal installation at the intersection of US 158 at SR 2422 (Monroeton Road)/SR 2426 (Cunningham Mill Road) southwest of Reidsville . Trim tree limbs overhanging the roadway on the eastbound US 158 approach.	Mar. 2019	Jun. 2019	\$110,000	Planning activities underway	Dawn McPherson
SM-5707C 48268.1.1 48268.2.1 48268.3.1	Traffic signal improvements at the intersection of SR 2670 (Scales Street) at SR 2687 (Harrison Street) in Reidsville . Install FYA (Permissive only to FYA Permissive) on SR 2687 (Harrison Street) approaches. and add FYA Protected-Permissive Left turn phase to SR 2670 (Scales Street) approaches. Use bi-modal heads to minimize utility relocation	Mar. 2019	Apr. 2019	\$80,000	Planning activities underway	Dawn McPherson
AV-5852 47205.1.1 47205.3.1	Rockingham County Airport - extend runway to 5500 feet	03/25/19	FY2020	\$1,872,000	PE funds approved 8/7/2018	Rachel Bingham
48277	Grade, drain, base, and pave 0.20 miles of Quail Meadows Rd in Yanceyville for addition to state system	Apr. 2019	Summer 2019	\$230,000	Funds approved 9/6/18, construction scheduled for Spring due to winter weather conditions.	Derek Dixon
W-5707G 44853.1.7 44853.2.7 44853.3.7	Traffic Signal installation at the intersection of US 158 and SR 2351 (Witty Road) west of Reidsville	4/15/19	Summer 2019	\$100,000	Signal plans complete, R/W complete, construction schedule pending contractor crew availability	Dawn McPherson
I-5898 46860.1.1 46860.2.1 46860.3.1	Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in Rockingham Co.	12/17/19	FY2022	\$2,205,000	Planning and design activities underway	Brian Ketner

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
U-5893 44704.1.1 44704.2.1 44704.3.1	Intersection improvements at US311/NC 14 (South Van Buren Rd.) and SR 2066 (Kings Highway) in Eden . Convert at-grade intersection to interchange.	1/21/20	FY2022	\$7,230,000	Planning and design activities underway	Brian Ketner
B-5722 45678.1.1 45678.2.1 45678.3.1	Replace Bridge 277 over Beaver Creek on SR 1169	6/18/20	FY2021	\$2,500,000	Planning and design activities underway	Tim Powers
W-5707H 44853.1.8 44853.2.8 44853.3.8	Safety improvements at the intersection of NC 87 and SR 1144 (Browns Chapel Road) and SR 1142 (Brown Road)	7/16/20	FY2021	\$520,000	Planning and design activities underway	Chad Reimakoski
B-5716 45672.1.1 45672.2.1 45672.3.1	Replace Bridge 140 over Dan River on SR 1138	1/19/21	FY2022	\$6,000,000	Planning and design activities underway	Tim Powers
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in Yanceyville to Virginia State line	8/17/21	FY 2023	\$1,000,000	Planning and design activities underway	Brian Ketner
B-5721 45677.1.1 45677.2.1 45677.3.1	Replace Bridge #124 over Mayo River on SR 2177 (Dan Valley Road) in Madison	01/19/22	FY2023	\$3,750,000	PE funding scheduled 2/1/20	Kevin Fischer
R-5766A 44659.1.2 44659.2.3 44659.3.2	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) to SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) in Wentworth	6/21/22	FY 2024	\$2,050,000	Planning and design activities underway	Chad Reimakoski
R-5766B 44659.1.3 44659.2.4 44659.3.3	Improvements on NC 65/NC 87 from SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) to SR 2413 (Vance Street Extension) in Wentworth	6/21/22	FY 2024	\$2,103,000	Planning and design activities underway, combine w/R-5766A	Chad Reimakoski

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
R-5823 47095.1.1 47095.2.1 47098.3.1	Widening of NC 65/NC 68 from NC65 in Stokesdale (Southernmost intersection) to US 220/ Future I-73 in Rockingham Co.	5/16/23	FY2025	\$23,048,000	Planning and design activities underway, coord. w/R-2577C	Jennifer Evans



North Carolina Department of Transportation

Active Projects Under Construction - Rockingham Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C200800	R-2309AB	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	12/31/2018	98.20	86.45
	R-2413C	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	12/31/2018	98.20	86.45
C203645	R-2413CA	US-220/FUTURE I-73 AT NC-68 - CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	BRANCH CIVIL INC	Lorenz, PE, Kris	\$11,401,065.40	07/27/2015	05/15/2017	09/21/2015	12/31/2018	97.50	90.59
C203945	B-4964	REPLACE BRIDGE #85 OVER SOUTHERN RAILROAD ON SR-2600 (MIZPAH CHURCH ROAD).	SMITH-ROWE, LLC	Julian, Jason R	\$1,978,225.30	09/25/2017	04/30/2019	01/22/2018	06/11/2019	100.00	68.03
C204092		RESURFACE US-29 FROM US-158 TO CASWELL COUNTY LINE.	SHARPE BROTHERS A DIVISION OF VECELLIO & GROGAN INC	Julian, Jason R	\$4,979,513.03	07/09/2018	11/01/2019	07/05/2018	11/17/2019	45.00	99.82
C204101	B-5352	REPLACE BRIDGE #131 OVER NORFOLK SOUTHERN RAILROAD ON US-220 NBL.	SMITH-ROWE, LLC	Julian, Jason R	\$3,662,676.81	06/25/2018	04/12/2020	07/23/2018	04/12/2020	35.00	35.37
DG00401		RESURFACE US 29 FROM PROJECT U-2525B NORTHERN LIMITS (APRIL LANE) TO NORTH OF GUILFORD-ROCKINGHAM COUNTY LINE	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Lorenz, PE, Kris	\$2,569,232.46	07/09/2018	11/01/2019				
DG00402		RESURFACE 27 SECONDARY ROADS	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$3,647,684.41	07/09/2018	11/01/2019	09/27/2018	11/01/2019	8.00	11.58
DG00408		RPLACE BRIDGE # 283 ON SR 2686 (RICHARDSON DRIVE) OVER LITTLE TROUBLESOME CREEK	SMITH-ROWE, LLC	Julian, Jason R	\$567,813.36	05/14/2018	02/17/2019	05/07/2018	02/19/2019	100.00	99.83
DG00409		RESURFACE NC 87, US 29 BUS, US 220 BUS	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,849,799.10	04/02/2018	11/02/2018	10/05/2018	04/15/2019	100.00	37.00
DG00416	B-5715	REPLACE SR 2351 (WITTY RD) BRIDGE #17 OVER HAW RIVER	NATIONAL BRIDGE BUILDERS LLC	Julian, Jason R	\$926,120.58	04/22/2018	04/20/2019	05/09/2018	04/20/2019	100.00	98.57
DG00421		INTERSECTION REALIGNMENT ON NC 87 AT SR 1998 (WENTWORTH STREET) AND SR 1001 (SANDY CROSS ROAD)	TRIANGLE GRADING & PAVING INC	Julian, Jason R	\$1,917,980.10	07/09/2018	03/20/2020	09/07/2018	03/20/2020	15.00	3.33
DG00430		BRIDGE REHAB. FOR BRIDGE #30 ON US 311/US 220 BUS. OVER THE DAN RIVER, NORFOLK SOUTHERN R/R AND S. WATER STREET	PROSHOT CONCRETE INC	Snell, PE, William H	\$2,575,269.30	05/21/2018	05/20/2019	11/12/2018			
DG00437	U-3326B	LANDSCAPING ON US 29 BUSINESS (FREEWAY DRIVE) FROM SR 2670 (SOUTH SCALES STREET) TO NC 14	MOTS LANDSCAPING & LAWNS LLC	Julian, Jason R	\$266,726.37	09/01/2018	12/31/2020	09/11/2018	12/31/2020	90.00	57.19
DG00455		WIDENING AND RESURFACING NC 150 FROM US 158 TO THE ROCKINGHAM CO LINE AND FROM THE ROCKINGHAM CO LINE TO NC 87	SHARPE BROTHERS A DIVISION OF VECELLIO & GROGAN INC	Julian, Jason R	\$2,718,396.97	07/09/2018	11/01/2019	08/15/2018	11/01/2019	20.00	81.38



North Carolina Department of Transportation

Active Projects Under Construction - Caswell Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00404		RESURFACE NC 57, NC 86, SR 1370 (ROCK QUARRY RD) SR 1554 (YARBOUROUGHS MILL RD)	CAROLINA SUNROCK LLC	Julian, Jason R	\$2,170,162.43	07/09/2018	11/01/2019	06/29/2018	11/01/2019	40.00	45.26
DG00438		REPLACE PIPE # 2004 ON NC 119, 0.6 MILES SOUTH OF SR 1765 (HUFFINES RD/PROSPECT CH RD)	CHATHAM CIVIL CONTRACTING LLC	Kirkman, PE, Christopher D	\$210,000.00	06/01/2018	02/23/2019	07/20/2018	02/23/2019	100.00	99.52
DG00455		WIDENING AND RESURFACING NC 150 FROM US 158 TO THE ROCKINGHAM CO LINE AND FROM THE ROCKINGHAM CO LINE TO NC 87	SHARPE BROTHERS A DIVISION OF VECELLIO & GROGAN INC	Julian, Jason R	\$2,718,396.97	07/09/2018	11/01/2019	08/15/2018	11/01/2019	20.00	81.38